Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBR No: 176/13-14

No. ***First & Final*** (For Other Works) Date……2013

31/12/13

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. Dated Divisional Cash Book Voucher No…….. Dated…….

Sub Divisional **Work Code: 006-12-000057**

Schedule Docket No. Head of Account: P **2434** **Est.Cost: 5.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Improvements to Roads and Drains at Mariyannapalya in Ward No. 06, Byatarayanapura Sub Division.**

Name of Contractor and Full Address : ***Sri H.S. Nataraj, # 505, 5th Cross, 3rd Block, Rajajinagara, Bangalore – 560 010 .***

Reference to Agreement No. **EE/BTP/E-TND/06(14)/W.O/364/2012-13** Date: **28.02.2013**

Certified that the measurements were taken by me on 30/12/13 and recorded of Pages 127051 to 127054 of measurement Book No. 1271 and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on ……30/12……and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

II Memorandum of Payment

1) Total value of work done or supplies made as per account within	1st & Final Bill 5,22,080=00
2) Deduct amount to be held in reserve being ……percent Rs……	
3) " Balance	
4) Deduct Payment:	
a) Amount of previous payment as in the Office Cash Book Voucher No……Dated……S.D. No……Amount adjusted towards cash advance recovery of	
b) Payments Now made: cost store or other material supplied. recovery of amount creditable to this/other work. Amount paid on this bill Cheque / Cash.	
5) Balance being unpaid value of work done held in reserve.	
6) Deduct cash advance made on the Office cash Book Voucher No…… dated……less adjustments.	
7) Net amount due to or from Contractor unadjustments items.	
8) Advance to Contractor for materials brought to site (as detailed) within.	
9) Value of Government materials supplied.	
Total amount adjusted -	Total ded 68572=00
Contractor's Signature	By cheque 4,53,508=00

IT 5221=00
VAT 20883=00
I&S 26104=00
Cess 5221=00
CGST 522=00
Roy 10121=00
pen 500=00

Received Rs……(in words)……
……
by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands) (For use in the Office)

Witness
1.
2.

Stamp

Dated Signature of Contractor

Paid by me by Cheque No……Dated……
Cash Rs……..
Dated……

5,22,080=00
68572=00
4,53,508=00

Initials of Officer making payment

Executive Engineer 23/1

Sl. No.		Unit
1	Construction of embankment with approved material gravel/murrum with all lifts and leads, transporting to site, spreading, grading to required slope and compacting to meet requirement table 300-2 complete as per specifications. (which includes cost of gravel/murrum, watering charges & compaction by vibratory roller) etc complete as per specifications and directions of engineer in charge of the work.	Cum
2	Providing, laying spreading and compacting graded stones aggregate to wet mix macadam specifications including premixing the material with water at OMC in mechanical mix plant carriage of mixed method of tipper to site, laying, in uniform layers with paver in sub base course on well prepared surface and compacting with vibratory roller to achieve the desired density etc complete as per specifications and directions of engineer in charge of the work.	Cum
4	Providing and applying primer coat from 7.5 to 9.8 kg and 9.8 to 12.2kg per 10 sqm for surfaces of low porosity respectively over prepared surface of granular base with cut bank M.C-70 or any other bitumen mixed with diesel at 10 kg per 10 sqm heated in bitumen boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM of machineries etc complete as per specifications and directions of engineer in charge of the work.	Sqm
5	Providing and laying **semi dense bituminous concrete** 25mm thick with 100-120 TPH batch type HMP producing an average output of 75 tonnes per hour using crushed aggregates of specified grading, premixed with bituminous binder at 4.5 to 5% of mix and filler, transporting the hot mix to work site, laying with a hydrostatic paver finisher with sensor control to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem roller to achieve the desired compaction as per MORTH specifications clause No. 500.8 complete in all respects as per specifications. **With 80/100 grade bitumen,** etc complete as per specifications and directions of engineer in charge of the work.	Cum
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	201.40	154.19	31054.00	201.40	31054.00	
-	-	151.05	1113.38	168176.00	151.05	168176.00	
-	-	1007.00	87.49	88102.00	1007.00	88102.00	
-	-	25.18	9324.66	234795.00	25.18	234795.00	
				522127.00		**522127.00**	

ಸಹಾಯಕ ಅಭಿಯೆಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore